

CREEK RESTORATION/EROSION PROTECTION WORKS

The following checklist has been compiled to assist the applicant in preparing their application for approval pursuant to Ontario Regulation 162/06. This checklist is valid for a period of six months following issuance. The level of detail required in the application will be dependent on the proposed works as well as the natural hazards, and environmental conditions on site. We recommend that applicants contact Conservation Halton staff prior to submitting the application to determine what level of detail is deemed appropriate. **Note: Please be advised that even after all the information requested below is submitted and the application is deemed complete, additional information may be identified as the review progresses or as a result of changes to regulatory requirements.**

This checklist **must be returned** with the Permit application indicating in the appropriate spaces that all required information has been provided.

PROJECT TITLE:	DATE:
LOCATION:	FILE # :

		Applicable	Provided
General Submission Requirements			
Application Form	Completed and signed application form. <i>At a minimum, the landowner must sign the form. If an agent is representing the landowner, the agent must also sign the form.</i>	<input type="checkbox"/>	<input type="checkbox"/>
Application Fee	Non-refundable administrative fee as per category___ on the fee schedule attached to permit application.	<input type="checkbox"/>	<input type="checkbox"/>
Electronically Submitted	All materials submitted electronically either through email or digital transfer.	<input type="checkbox"/>	<input type="checkbox"/>
Project Description	Description of, and rationale for, the proposed works including discussion of other alternatives considered. If a replacement structure is proposed, details regarding the current conditions of the existing structure are requested.	<input type="checkbox"/>	<input type="checkbox"/>
Photographs	Photographs of the watercourse, banks, adjacent vegetation and/or representative vegetation communities at the site of erosion and at stable sections upstream and downstream of the site during ice-free conditions.	<input type="checkbox"/>	<input type="checkbox"/>
Drawings	Digital drawings and _____ () hard copy sets of all drawings, folded to 8½" x 11" in standard metric scale. See 'Drawing Requirements' section.	<input type="checkbox"/>	<input type="checkbox"/>
Reports	Digital reports and _____ () hard copies of reports listed under 'Technical Study Requirements'.	<input type="checkbox"/>	<input type="checkbox"/>
Qualified Persons	Where a drawing or report is required to be prepared by a P.Geo., P.Eng., OALA, or OLS, it must be stamped, dated and signed.	<input type="checkbox"/>	<input type="checkbox"/>

		Applicable	Provided
Drawing Requirements			
Digital Copies	<p>Technical drawings and plans provided in pdf format unless requested otherwise (i.e. the most recent version of AutoCAD).</p> <p>GIS data and mapping should be submitted in an acceptable ESRI format and be properly georeferenced to real world coordinates (i.e., NAD83, UTM, Zone 17). It is highly desirable that mapping related data be submitted in ArcGIS Geodatabase format, containing all spatial, attribute, metadata and spatial joins/data rules. ESRI shape file format is an acceptable alternative.</p>	<input type="checkbox"/>	<input type="checkbox"/>
Topographic Survey	<p>Detailed topographic survey of the site by an OLS or qualified P.Eng. extending a minimum 15m upstream and downstream of the project footprint, with information collected at 1m intervals along the creek. The survey is to identify/confirm/include items such as:</p> <ul style="list-style-type: none"> • Creek inverts, creek thalweg • Bankfull locations • Existing infrastructure/utilities • Observed water level • Dams/weirs/knick points • Slopes /valley walls/retaining walls (top and bottom of bank) • Limit of wetlands, staked by Conservation Halton • Ditch lines • Benchmarks • Date surveyed, etc. 	<input type="checkbox"/>	<input type="checkbox"/>
Plan View(s)	<p>Plan view(s) showing existing conditions and proposed development conditions including:</p> <ul style="list-style-type: none"> • Detailed grading (clearly illustrate how the proposed works will blend in with the undisturbed areas) • Limit of work/disturbance • Watercourse (bankfull width) • Culvert/Bridges • Watercourse features • Vegetation • Conservation Halton staked Wetland limit • Structures/buildings • Utilities/infrastructure • Location of cross-sections and profile views, etc. • Location of approximate regulated limits (ARL) and applicable natural hazards, specifically:: <hr/> <hr/>	<input type="checkbox"/>	<input type="checkbox"/>
Aerial Photograph(s)	<p>Plan view of the proposed works and limits of disturbance (or other, specifically _____), superimposed over top of a recent aerial photograph of the site. Please specify date of imagery.</p>	<input type="checkbox"/>	<input type="checkbox"/>
Profile View(s)	<p>Existing and proposed longitudinal profile view(s) of the channel (extending a minimum 15m upstream and downstream of project footprint) clearly illustrating the existing conditions and proposed development conditions. Drawings must clearly illustrate the works and its interface with the upstream and downstream watercourse reaches (creek invert, bank details, and overall gradient) that are to remain undisturbed.</p>	<input type="checkbox"/>	<input type="checkbox"/>

		Applicable	Provided
Cross-sectional View(s)	Existing and proposed cross sectional views of the channel. Bankfull width, creek inverts and low flow channel must be illustrated.	<input type="checkbox"/>	<input type="checkbox"/>
Watercourse Features	Plan, section and profile details of proposed habitat features (e.g. pools, riffles, etc.), as well as tie-in to the proposed channel. Bank location (bankfull, low flow), must be clearly identified on the above noted plans.	<input type="checkbox"/>	<input type="checkbox"/>
Substrate Materials	Type, size/gradation and depth of appropriate substrate material. Analysis supporting the selected sizing must be provided. Details of granular mixtures proposed or native material to fill the void spaces must also be included.	<input type="checkbox"/>	<input type="checkbox"/>
Existing Vegetation	A vegetation inventory is required (including scientific names) A Tree Preservation Plan is also required. Tree protection fencing location and details must be illustrated on the drawings. Follow applicable municipal tree protection guidelines and by-laws and Conservation Halton’s <i>Guidelines on Landscaping and Restoration Plans(2021)</i> , available at www.conservationhalton.ca .	<input type="checkbox"/>	<input type="checkbox"/>
Proposed Vegetation	Details on restoration, including a locally native, non-invasive seed mix for disturbed areas as well as compensatory trees and/or shrubs must be indicated on the drawings (including scientific names). Follow Conservation Halton’s <i>Guidelines on Landscaping and Restoration Plans (2021)</i> , available at www.conservationhalton.ca , unless as directed as follows. _____ _____ _____	<input type="checkbox"/>	<input type="checkbox"/>
	Include a copy of the Landscaping Checklist (Table 5-1 Drawing Requirements). Follow Conservation Halton’s <i>Guidelines on Landscaping and Rehabilitation Plans (2021)</i> , available at www.conservationhalton.ca .	<input type="checkbox"/>	<input type="checkbox"/>
Staging, Phasing and Access Route Plans	Details regarding the sequence of construction with consideration of site management, best management practices, and construction timing. The construction sequence should consider: <ul style="list-style-type: none"> • Vegetation removal, • In-stream works, • Seasonal timing of landscaping and bioengineering, • Stockpiling operations, etc. <p>The full limits of disturbance for access to the site must be delineated with details regarding temporary crossings (if applicable). Efforts to minimize the extent of the disturbance must be demonstrated.</p>	<input type="checkbox"/>	<input type="checkbox"/>

		Applicable	Provided
Erosion and Sediment Control Plans	Details regarding sediment and erosion control measures, site dewatering, equipment, materials, access to and from work area, monitoring, site supervision, etc. See <i>Erosion & Sediment Guidelines for Urban Construction</i> prepared by the Greater Golden Horseshoe Area Conservation Authorities (www.sustainabletechnologies.ca) for additional guidance.	<input type="checkbox"/>	<input type="checkbox"/>
	Above plan is to be prepared by a qualified professional (i.e. CISEC, CPESC or an approved equivalent).	<input type="checkbox"/>	<input type="checkbox"/>
Technical Study Requirements			
<i>Studies pertaining to flooding and erosion hazards must be completed in accordance with the Ministry of Natural Resources & Forestry (MNR) Technical Guidelines (MNR, 2002).</i>			
Hydraulic Analysis	A hydraulic analysis by a qualified P.Eng to verify that the proposed works will not increase flooding risks to life or property. The analysis must verify that flood storage is maintained and that there will be no increased flood levels on adjacent properties and no increased on-site flood risks. The assessment must be completed for the full range of rainfall events (typically 2, 5, 10, 25, 50, 100 year and Regional Storm). A digital copy of all models must be provided and must be accompanied by a summary table of pre and post development flood elevations. The source of the hydraulic model must also be specified. A plan view drawing showing the existing and proposed flooding hazard limit as well as the location of hydraulic cross-sections overlain on an existing topographic mapping and/or grading plan (if grading changes are proposed) must be provided with vertical datum specified.	<input type="checkbox"/>	<input type="checkbox"/>
Additional Engineering Analysis	Calculations by a qualified P.Eng for erosion protection works. Please note that where feasible, erosion protection measures should be buried with appropriate substrate within the natural channel boundary. Soft bioengineering techniques (i.e. crib wall, brush mattresses, vegetation, etc.) should be utilized wherever possible rather than hardened, armoured banks.	<input type="checkbox"/>	<input type="checkbox"/>

		Applicable	Provided
Geotechnical Assessment (Slope Stability)	A geotechnical slope assessment by a qualified P.Eng. The scope of the study must be determined through the completion of the Slope Stability Rating Chart (Table 4.2, MNRF, Understanding Natural Hazards and Technical Guide for River and Stream Systems: Erosion Hazard Limit). Geotechnical analysis for structures on the valley wall and resulting factor of safety for bearing capacity, overturning and sliding, must be provided. Structural details, including foundation, depth of embedment, buttressing, tie-backs, drainage etc. must be discussed and accompanied by cross-sectional and profile drawings. Where the location of stable top of bank is required, staff will require plan and cross-sectional views that illustrate, at a minimum, the site's topographical information, location of watercourse, toe of slope, staked top of bank, recommended toe erosion allowance, analyzed long term stable slope allowance and recommended stable top of bank. The location of the analyzed cross-sections must be shown on plan view.	<input type="checkbox"/>	<input type="checkbox"/>
Geotechnical Assessment (Soil Investigation)	A geotechnical assessment by a qualified P.Eng for the purposes of mitigation of geotechnical risks at the site by providing recommendation for items such as foundations, cut off walls, excavation limits, design parameters and construction. Indication of groundwater levels and potential for construction dewatering is required to determine if additional hydrogeological study is warranted.	<input type="checkbox"/>	<input type="checkbox"/>
Fluvial Geomorphic Assessment	A fluvial geomorphological assessment by a qualified licenced professional (e.g. P.Geo.) with demonstrated expertise in natural channel design to verify that the design has adequately allowed for natural channel migration, sediment transport, and minimizes the risk to infrastructure. The study is to include, but not be limited to; <ul style="list-style-type: none"> • Details on how the proposed design provides a natural channel morphology consistent with anticipated drainage, gradient, and sediment transport regimes; • Channel migration, widening, potential downcutting/scour based on historical observations or acceptable modelling; • Potential changes in channel alignment and bank erosion in upstream and downstream reaches; • Appropriate bankfull flows, water depths, water velocities, and tractive forces. These parameters should be the same within the project footprint as in upstream and downstream natural areas; • Natural bottom substrate matching upstream and downstream substrates with supporting substrate sizing calculations. 	<input type="checkbox"/>	<input type="checkbox"/>
Hydrogeological Assessment	A hydrogeological assessment by a qualified P.Eng. or P.Geo. to study the potential impacts to surface/groundwater interactions related to creek relocation/lowering, dewatering, and discharge activities. The assessment must provide adaptive management, mitigation and monitoring strategies with considerations for discharge (quality and quantity of water), construction phasing, etc.	<input type="checkbox"/>	<input type="checkbox"/>
Ecological Study	An Ecological Study. Reference must be made to Conservation Halton's <i>Guidelines for Ecological Studies</i> , available at: www.conservationhalton.ca .	<input type="checkbox"/>	<input type="checkbox"/>

		Applicable	Provided
Monitoring Plan	A detailed adaptive management/monitoring plan outlining elements of the works that are to be monitored, and the methodology, frequency, and duration of monitoring. Monitoring should include both vegetation and erosion control monitoring.	<input type="checkbox"/>	<input type="checkbox"/>

Other Requirements

Fisheries Act	On November 25, 2013, amendments to the <i>Canadian Fisheries Act</i> , associated Applications for Authorization (under Paragraph 35(2) (b) of the Fisheries Act Regulations) and Information Requirements Regulations came into force. If works are proposed to be conducted in/near water, the proponent has responsibilities under the Fisheries Act to ensure serious harm to fish is avoided. Please refer to the Department of Fisheries and Oceans (DFO) website for additional information. Alternatively, questions can be directed to DFO by phone 1 855 852-8320 or email fisheriesprotection@dfo-mpo.gc.ca .
---------------	--

Endangered Species	The Ministry of Environment, Conservation and Parks (MECP) may have concerns with respect to species listed on the Species at Risk in Ontario list as it pertains to the Endangered Species Act (ESA) Please contact MECP and DFO directly to determine if there is potential for Species at Risk on, or adjacent, to your project site. The MECP will determine if detailed project information will be required to begin the ESA approval process: SAROntario@ontario.ca
--------------------	---

Timing Windows	Please be advised that regulatory agencies such as the MECP and DFO (mentioned above), as well as other agencies such as the MNR (scp.aurora@ontario.ca or scp.guelph@ontario.ca) may have seasonal timing restrictions which dictate when in-water work can occur. Please be sure to contact regulatory agencies as appropriate.
----------------	---

Prepared by: _____	Signature: _____
---------------------------	-------------------------

Additional Design Considerations

- The time of year that work is proposed may impact permit requirements for in-water works. Seasonal Design Considerations (SDCs) associated with works to occur during times of higher expected flow (e.g. freshet) may include enhanced ESC measures or increased monitoring and mitigation measures. Changes in work schedules may require a revised permit to address SDCs
- Natural channel design and landscape features must be utilized.
- Current channel conditions should be replicated (i.e. hydrograph, habitat, slope, etc.) or rationale provided for changing these channel features.
- Substrate material must be an appropriate size for the watercourse.. Natural substrate should be utilized where appropriate. Voids of new substrate material should be filled to avoid subsurface flow.
- Instream work with heavy machinery should be minimized.
- Work area should be isolated from flowing water. Phasing of works should allow construction to be performed in the dry.
- Settling or filtering of water pumped from work area must be addressed.
- The channel must be stabilized with vegetation prior to the introduction of flows.
- In order to reduce the spread of invasive species, equipment should be thoroughly cleaned before being brought onsite. For guidance in this regard, please refer to the Clean Equipment Protocol for Industry, available online (http://www.ontarioinvasiveplants.ca/files/CleanEquipmentProtocol_Mar152013_D3.pdf).
- Enhanced sediment and erosion controls should be implemented in sensitive areas.
- Monitoring by the proponent after construction is crucial to verify the success of the project.
-